COMPLETION REPORT

1. Name of Work : **DRILLING OF BOREWELL AND PROVIDING PUMPING MACHINERY AND PIPE LINE FOR SUPPLY OF WATER TO CHIKKASANDRA, MEDARAHALLI, ABBIGERE, KAMMAGONDANAHALLI IN WARD NO.12 SHETTYHALLI SUB DIVISION**

2. Sanctioned Estimate No. & Dt :

3. Head of Account which is Chargeable : P - 0190

4. Work Order No. & Dt : 24 / 28.11.2012
TECHNICAL MANAGER (W) KRIDL

5. Name of Contractor :

6a. Time stipulated for completion of work : 120 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 832 / 13-14 Page No. 83103-83120

8. Check measurement of the Asst. : M.B. No. 832 / 13-14 Page No. 83103-83120

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official incharge of the work : Asst. Exe. Engineer, Shettyhalli Sub

10. a) Asst. Engineer : Ravi. N.K

b) Asst. Exe. Engineer : Ravi. N.K. (Incharge)

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
70,00,000/-	7,68,858.00 ~~16,91,550.00~~	6,88,858/-	———

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi. N.K.
ASST. ENGINEER

Ravi. N.K. 26/8/13.
ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

26/8
ಕಾರ್ಯಪಾಲಕರ ಜಂಟಿಆಯುಕ್ತರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು-57.

~~ACCOUNTS SUPTD.~~ ( )

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ